Completed Construction Control Forms

Portfolio Samples | RFI • Submittal • PCO • Daily Report • OAC Minutes

1. Request for Information - RFI-006

Field	Record
Subject	Underground utility conflict at east service yard
Raised By	Sitework / MEP coordination
Question	Field utility alignment conflicts with issued storm routing. Confirm acceptable relocation while maintaining slope and clearances.
Response	Relocate storm line 4 ft south; maintain design slope; coordinate revised invert with civil and plumbing.
Status / Cycle	Closed / 4 days
Cost / Schedule	$18,500 potential impact; absorbed without critical-path extension

2. Submittal Review - SUB-042

Field	Record
Package	Main switchgear product data and shop drawings
Spec / Trade	Division 26 / Electrical
Disposition	Approved as Noted
Key Note	Release fabrication with revised breaker labeling and final coordination of metering section.
Review Cycle	6 days
PM Control	Release tied to procurement log and factory ship-date milestone.

3. Potential Change Order - PCO-011

Field	Record
Description	Owner-requested storefront finish upgrade
Origin	Owner design preference
Pricing	$95,000
Schedule Impact	No critical-path extension if approved before fabrication release
Decision	Approved after scope/pricing validation; incorporated into CO-004
Control	Budget and contingency updated only after authorization.

4. Superintendent Daily Report - 09/15/2026

Category	Record
Manpower	84 total workers across steel/deck, envelope, MEP, roofing, and GC supervision
Weather	0.2 in. rain; intermittent morning impact
Work Performed	Deck placement, south elevation framing recovery, MEP Area A rough-in, roof prep
Safety	0 incidents; scaffold access observation corrected
Quality	Grid C7 MEP reroute held for verification before enclosure
Constraints	South elevation productivity and pending RFI closure
Next Shift	Maintain recovery crew; complete crane-set readiness; verify roof dry-in sequence

5. OAC Meeting Minutes - 09/15/2026

Topic	Decision / Action	Owner	Due
Weather-tight	Add recovery crew and resequence glazing prep in parallel	Superintendent	09/18
Electrical gear	Maintain 9/28 ship date; expedite only if slip exceeds 3 days	PM / Electrical	09/22
MEP Grid C7	Execute accepted reroute before ceiling close-in	MEP Lead	09/17
Owner changes	Defer elective AV add until contingency review	Owner / PM	09/21
Safety	Close scaffold access observation before next shift	Superintendent	09/16