MONTHLY EXECUTIVE STATUS REPORT

Reporting Period: September 2026 | Status Date: September 11, 2026

Corporate Construction Project Management Portfolio Simulation

Overall	Schedule	Cost	Safety	Quality	Procurement
AMBER	AMBER	AMBER	GREEN	AMBER	GREEN

Executive Summary

The project remains forecast within the revised budget but is modestly behind planned progress. Management attention is concentrated on the weather-tight milestone, Area A MEP rough-in, the remaining electrical gear delivery risk, and protection of contingency. Safety performance remains strong with zero recordables. One quality deficiency remains open at the Grid C7 overhead MEP coordination area.

KPI	Current	Trend / Commentary
Revised Budget	$21.057M	Includes approved budget transfers and net scope changes
Forecast at Completion	$20.550M	Forecast headroom approximately $507K
Actual Cost to Date	$10.215M	Roughly half of forecast cost incurred
Planned Progress	51.7%	Baseline position at status date
Actual Progress	49.9%	1.8 pp behind plan
Open RFIs	3	All currently tracked to required response dates
Open Risks	8	Top risks are schedule/cost coordination risks
Open Actions	8	High-priority actions assigned and due dated
Recordable Incidents	0	No recordables to date

Schedule & Milestones

Milestone	Baseline	Forecast	Health	Action
AHU / RTU crane set	09/18/26	09/17/26	GREEN	Execute lift plan and verify curb readiness
Weather-tight milestone	09/25/26	09/29/26	AMBER	Add second lift; protect dry-in by elevation
Electrical gear ship	09/28/26	09/28/26	AMBER	Weekly factory confirmation; retain expedite gate
Interior framing start	09/28/26	09/30/26	AMBER	Release Area A after dry-in
Area A MEP rough-in complete	10/02/26	10/09/26	AMBER	Close Grid C7 clash and recover by zone

Cost & Change Position

Forecast remains below the current revised budget. However, remaining headroom should not be interpreted as unrestricted contingency: continued owner enhancements and schedule-recovery options could consume available capacity. Gross approved changes total $564,500, while the revised budget reflects a net $457,000 movement after credits and contingency/budget transfers.

Top Management Risks / Decisions

Priority	Item	Required Management Action	Due
1	Weather-tight milestone exposure	Maintain daily envelope recovery huddle; authorize temporary dry-in if forecast slips further	09/16
2	Electrical gear delivery	Confirm factory ship; approve expedite only if decision threshold is	09/30

		triggered	
3	Open office lighting controls	Owner select standard to avoid procurement/rework exposure	09/18
4	Contingency protection	Require explicit funding approval for elective scope changes	Ongoing
5	Grid C7 MEP clash	Issue coordinated sketch and reinspect before concealment	09/15

Safety & Quality

- Safety: zero recordables; one scaffold toe-board observation open at status date and scheduled for immediate reinspection.
- Quality: one open MEP rough-in deficiency at Grid C7; all prior major concrete, steel, roof and exterior framing inspection items have been accepted or corrected.

Next 30-Day Focus

- Achieve weather-tight condition and begin interior framing by controlled zones.
- Set rooftop equipment and maintain electrical gear delivery certainty.
- Complete Area A rough-in and release subsequent interior work fronts.
- Freeze near-term finish selections and prevent owner-decision latency from becoming schedule risk.
- Maintain cost forecast discipline while validating any recovery/expedite option against remaining budget capacity.