Corporate Operations Center

Construction Project Manager Portfolio Case Study | 75,000 SF Ground-Up Corporate Facility

Project	Value
Project Type	Ground-up corporate operations center (portfolio simulation)
Baseline Budget	$20.6M
Revised Budget	$21.057M
Forecast at Completion	$20.55M
Status Date	September 15, 2026
Baseline Finish	March 19, 2027
Overall Health	AMBER - schedule recovery / contingency watch
Safety	0 recordable incidents

Executive Challenge

Deliver a complex corporate facility while managing a weather-sensitive envelope sequence, long-lead electrical equipment, active design coordination, owner changes, safety, quality, commissioning, and turnover. By the September status date, envelope and Area A MEP activities were behind plan, threatening dry-in and downstream interiors.

Project Manager Actions

- Built an integrated controls system linking schedule, cost forecast, procurement, RFIs, submittals, changes, risks, issues, safety, quality, meetings, stakeholders, and closeout.
- Used critical-path review and recovery sequencing to protect the weather-tight milestone and prevent delay propagation into interiors.
- Established weekly factory status calls and an expedite decision gate for main electrical gear instead of automatically paying premium freight.
- Applied formal change control from issue identification through pricing, scope validation, approval, budget incorporation, and field execution.
- Escalated decisions through executive reporting with quantified schedule, cost, safety, quality, and procurement indicators.

Measured Status-Date Outcomes

Metric	Result	Management Meaning
Cost	$20.55M FAC vs $21.057M revised budget	$507K forecast headroom remains
Schedule	49.9% actual vs 51.7% planned	1.8 percentage points behind plan; recovery active
Earned Value	SPI 0.96 / CPI 1.23	Schedule lag with favorable cost efficiency at status date
Safety	0 recordables	Leading indicators and observation closure maintained
RFI Control	3 open RFIs	Decision cycle actively monitored
Procurement	Major long-leads released	Electrical gear retained on critical watch

Portfolio Evidence

Supporting artifacts include the Project Management Plan, Executive Status Report, Closeout/Turnover Plan, integrated Excel controls workbook, CPM/Gantt view, earned-value S-curve, completed construction-control forms, interview talking points, and data dictionary.